

Fairington ES

Contract and Change Orders for Construction	Amount	Date	Notes
Original Contract	\$605,151.68	Oct 16, 2023	Original Award for Construction Services
Change Order # 1	\$297,544.60	Feb 12, 2024	Modification to October Award to include full amount for monthly lease. The new total Board approved amount for Mobile Modular was \$902,696.28 ($\$902,696.28 - \$605,151.68 = \$297,544.60$).
Change Order #2 - Pending Approval	\$138,529.00	Pending	For additional rent while completing the renovation project.
Total:	\$1,041,225.28		