

**Kingsley Elementary School Procur**

Activity Name	Original Duration	Start	Finish
<b>Preconstruction</b>	50	14-Aug-25	16-Oct-25
Construction Documents	0	14-Aug-25	
Early Release GMP	14	28-Aug-25	10-Sep-25
Subcontractor Bidding	28	29-Aug-25	25-Sep-25
GMP Preparation	7	26-Sep-25	02-Oct-25
GMP Review & Approval	14	03-Oct-25	16-Oct-25
<b>DCSD Board Meetings</b>	82	10-Sep-25	01-Dec-25
Deadline for October Board Meeting	0		10-Sep-25*
October School Board Meeting	0	06-Oct-25*	
Early Release GMP Execution	57	06-Oct-25	01-Dec-25
November School Board Meeting	0	10-Nov-25*	
<b>Material Procurement</b>	239	06-Oct-25	01-Jun-26
<b>Electrical Components</b>	239	06-Oct-25	01-Jun-26
Electrical Switchgear Submittals	2	06-Oct-25	07-Oct-25
Switchgear Review & Approvals	14	08-Oct-25	21-Oct-25
Switchgear Fabrication & Delivery	182	02-Dec-25	01-Jun-26
Release Switchgear for Fabrication	0	02-Dec-25	
<b>HVAC Equipment</b>	197	06-Oct-25	20-Apr-26
ERU/DOA Submittal Preparation	14	06-Oct-25	19-Oct-25
WSHP Submittal Preparation	14	06-Oct-25	19-Oct-25
RTU Submittal Preparation	14	06-Oct-25	19-Oct-25
Pumps Submittal Preparation	14	06-Oct-25	19-Oct-25
Cooling Tower Submittal Preparation	14	06-Oct-25	19-Oct-25
ERU/DOA Submittal Review & Approval	14	20-Oct-25	02-Nov-25
WSHP Submittal Review & Approval	14	20-Oct-25	02-Nov-25
RTU Submittal Review & Approval	14	20-Oct-25	02-Nov-25
Pumps Submittal Review & Approval	14	20-Oct-25	02-Nov-25
Cooling Tower Submittal Review & Approval	14	20-Oct-25	02-Nov-25
RTU Fabrication & Delivery	56	03-Nov-25	28-Dec-25
Pumps Fabrication & Delivery	70	03-Nov-25	11-Jan-26
Cooling Tower Fabrication & Delivery	70	03-Nov-25	11-Jan-26
ERU/DOA Fabrication & Delivery	140	02-Dec-25	20-Apr-26
WSHP Fabrication & Delivery	126	02-Dec-25	06-Apr-26
Release Long Lead HVAC Equipment for Fab	0	02-Dec-25	

