

Activity ID	Activity Name	Orig Dur	Rem Dur	% Compl	Start	Finish	Total Float	2026												2027															
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Baseline - Unified Middle School Addns & Renovations		423	423		08-Dec-25	13-Aug-27	0																												
Milestones		21	21		15-Jul-27	13-Aug-27	0																												
MILE 125	Overall Substantial Completion (15Jul27)	0	0	0%		15-Jul-27*	0																												
MILE 130	Work Complete in Wing 200/500 Addition	0	0	0%		15-Jul-27	0																												
MILE 135	Final Completion (13Aug27)	0	0	0%		13-Aug-27*	0																												
Construction		402	402		08-Dec-25	15-Jul-27	0																												
Utility Relocation		30	30		08-Dec-25	26-Jan-26	0																												
UT REL 100	Install Sanitary MH01 to MH06 & Tie-In to Existing	10	10	0%	08-Dec-25*	19-Dec-25	0																												
UT REL 105	Install Re-Routed Sanitary & Tie-In - Wing 200/500	5	5	0%	22-Dec-25	05-Jan-26	0																												
UT REL 110	Install Re-Routed Sanitary - Wing 300/600	5	5	0%	06-Jan-26	12-Jan-26	0																												
UT REL 115	Install Re-Routed Sanitary - Wing 400/700	5	5	0%	13-Jan-26	19-Jan-26	0																												
UT REL 120	Install Re-Routed Water/Fire Lines & Tie-Ins	10	10	0%	13-Jan-26	26-Jan-26	0																												
Utility Demolition		5	5		27-Jan-26	02-Feb-26	0																												
UT DEM 100	Strip & Stockpile Topsoil @ Additions	5	5	0%	27-Jan-26	02-Feb-26	0																												
UT DEM 105	Demo Existing Sanitary & Water @ Wing 400/700	5	5	0%	27-Jan-26	02-Feb-26	0																												
Building Pad, Foundations & Slab-on-Grade		60	60		27-Jan-26	20-Apr-26	0																												
Area 400 Addition Foundations & Slab		60	60		27-Jan-26	20-Apr-26	0																												
FND 400 000	Construct Temp Conc Walkway for Re-Routed Wing 400 Egress	5	5	0%	27-Jan-26	02-Feb-26	0																												
FND 400 100	Prepare & Approve Building Pad for Area 400 Addition	5	5	0%	03-Feb-26	09-Feb-26	0																												
FND 400 105	Excavate for Foundations - 400	5	5	0%	10-Feb-26	16-Feb-26	0																												
FND 400 110	Construct Exterior Strip Foundations - 400	15	15	0%	17-Feb-26	09-Mar-26	0																												
FND 400 115	Construct Interior Foundations - 400	15	15	0%	24-Feb-26	16-Mar-26	0																												
FND 400 120	Below-Slab Masonry - 400	10	10	0%	10-Mar-26	23-Mar-26	0																												
FND 400 125	Below-Slab Sanitary RI - 400	15	15	0%	10-Mar-26	30-Mar-26	0																												
FND 400 130	Below-Slab Condensate Drain RI - 400	5	5	0%	31-Mar-26	06-Apr-26	0																												
FND 400 140	Below-Slab Electrical RI - 400	10	10	0%	31-Mar-26	13-Apr-26	0																												
FND 400 135	Below-Slab Roof Drain RI - 400	5	5	0%	07-Apr-26	13-Apr-26	0																												
FND 400 145	Prep & Place SOG - 400	10	10	0%	07-Apr-26	20-Apr-26	0																												
Structure		120	120		21-Apr-26	08-Oct-26	0																												
Area 400 Addition Structure		35	35		21-Apr-26	09-Jun-26	0																												
STR 400 125	Cure Slab & Layout	5	5	0%	21-Apr-26	27-Apr-26	0																												
STR 400 100	Structural Masonry - 400 (assume steel lintels available)	30	30	0%	28-Apr-26	09-Jun-26	0																												
Area 300 Addition Structure		30	30		10-Jun-26	22-Jul-26	0																												
STR 300 100	Structural Masonry - 300 (assume steel lintels available)	30	30	0%	10-Jun-26	22-Jul-26	0																												
Area 200 Addition Structure		55	55		23-Jul-26	08-Oct-26	0																												
STR 200 100	Structural Masonry - 200 (assume steel lintels available)	30	30	0%	23-Jul-26	02-Sep-26	0																												
STR 200 105	Interior Non-Structural Masonry Partitions - 200	20	20	0%	13-Aug-26	10-Sep-26	0																												
STR 200 110	Erect Roof Joists - 200	10	10	0%	11-Sep-26	24-Sep-26	0																												
STR 200 115	Roof Decking & Detailing - 200	10	10	0%	25-Sep-26	08-Oct-26	0																												
Roofing & Roof-Top Work		30	30		09-Oct-26	19-Nov-26	0																												
Area 200 Addition Roof		30	30		09-Oct-26	19-Nov-26	0																												
RF 200 100	Roof Blocking & Cants - 200	10	10	0%	09-Oct-26	22-Oct-26	0																												
RF 200 105	Install HVAC Curbs - 200	10	10	0%	09-Oct-26	22-Oct-26	0																												
RF 200 110	Roof Insulation & Coverboard - 200	10	10	0%	23-Oct-26	05-Nov-26	0																												
RF 200 115	TPO Roofing - 200	10	10	0%	06-Nov-26	19-Nov-26	0																												

- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Unified Middle School Additions & Renovations - Craven County Schools

JM Thompson Company
Baseline - Longest Path - Att C



