



Gainesville High School Student Activities Center

PROGRESS REPORT

Sitework

- Maintain phase 2
- Storm – 25%

Structural steel

- 3 story side
- Sequence 2 & 3 – 99%
- Roof joists and frames – 75%

Concrete & masonry

- 3 story side
 - Exterior block walls
 - 1st floor – 75%
 - 2nd floor – 50%
 - Interior block walls
 - 1st floor – 75%
 - 2nd floor – 10%

Next two weeks

- Site work – install storm pipe and manhole at northeast corner
- Structure
 - Continue erecting steel
 - Continue roof joists and frames
- Roof
 - 3 story side start roof decking
 - Start framing for parapet walls



Overview 3 Levels with Gym Layout



2nd and 3rd Level Building Connector



2nd Level Interior Walls



2nd Level Exterior Corner

3rd Level Roof Joist Frames

