



Construction & ESPLOST Report

Dr. Michael Barr

Chief Operations Officer

December 17, 2024



ESPLOST V: Current Projects

- Playground Equipment – 25%
- Gym Floor Replacement – 15%
- Carpet Replacement – 15%
- Media Center Renovations (MRES, OHES, RPES, WNES, VMMS) – 5%
- East Newton Furniture – 5%



ESPLOST V: Upcoming Projects

Facility	Project	BOE Action Requested	Anticipated Start Date	Anticipated Completion Date
Heard Mixon Elem & NCCA Stem	Restroom Upgrades	December 2024	May 2025	July 2025
Clements Middle and Flint Hill Elementary	School Monument Sign Replacements	December 2024	February 2025	July 2025
Eastside High and NCCA	School Monument Signs	December 2024	February 2025	July 2025
Newton High School	Ram Way Improvements	March 2025	May 2025	July 2025
Oak Hill Elementary	Roofing Replacement	March 2025	May 2025	July 2025
West Newton Elementary	Roofing Replacement	March 2025	May 2025	July 2025



ESPLOST VI: Upcoming Projects

Athletic Facility Improvements at High Schools & Middle Schools

- Fieldhouse
- Concessions & restroom facilities
- Storage
- Ticket pavilions
- Bleachers
 - Home: ~2400
 - Away: ~850
- Artificial turf
- Video scoreboard



ESPLOST VI: Upcoming Projects

East Newton Elementary School Renovations & Modifications

- Plan Development: 95%
- Will be Issued for bid January 2025
- Request BOE approval of Guaranteed Maximum Price (GMP): February 2025
- Projected Start: March 2025
- Projected Completion: July 2026





Construction & ESPLOST Report Questions