



Adopted: May 13, 2026

Updated :

Kennewick School District No. 17 Action Plan: Mitigation Efforts to Reduce Lead in School Drinking Water

School Information

School Name(s):

CANYON VIEW ELEMENTARY SCHOOL
1229 W. 22nd PLACE
KENNEWICK, WA 99337

CASCADE ELEMENTARY SCHOOL
505 S. HIGHLAND DRIVE
KENNEWICK, WA 99337

COTTONWOOD ELEMENTARY SCHOOL
16734 COTTONWOOD CREEK BOULEVARD
KENNEWICK, WA 99338

EASTGATE ELEMENTARY SCHOOL
910 E. 10TH AVENUE
KENNEWICK, WA 9937

EDISON ELEMENTARY SCHOOL
201 S. DAWES STREET
KENNEWICK, WA 99336

HAWTHORNE ELEMENTARY SCHOOL
3520 W. JOHN DAY AVENUE
KENNEWICK, WA 99336

LINCOLN ELEMENTARY SCHOOL
4901 W. 20TH AVENUE
KENNEWICK, WA 99338

SOUTHGATE ELEMENTARY SCHOOL
3121 W. 19TH AVENUE
KENNEWICK, WA 99337

SUNSET VIEW ELEMENTARY SCHOOL
711 N. CENTER PARKWAY
KENNEWICK, WA 99336

VISTA ELEMENTARY SCHOOL
1701 N. YOUNG ST.
KENNEWICK, WA 99336

WASHINGTON ELEMENTARY SCHOOL
105 W, 21ST AVENUE
KENNEWICK, WA 99337

HORSE HEAVEN HILLS MIDDLE SCHOOL
3500 S. VANCOUVER STREET
KENNEWICK, WA 99337

HIGHLANDS MIDDLE SCHOOL
425 S. TWEEDT STREET
KENNEWICK, WA 99336

PHOENIX HIGH SCHOOL
1315 W. 4TH AVENUE
KENNEWICK, WA 99336

PARK MIDDLE SCHOOL
1011 W. 10TH AVENUE
KENNEWICK, WA 99336

TRI-TECH SKILLS CENTER
5929 W. METALINE AVENUE
KENNEWICK, WA 99336

KAMIAKIN HIGH SCHOOL
600 N. ARTHUR STREET
KENNEWICK, WA 99336

LEGACY HIGH SCHOOL
4624 W. 10TH AVENUE
KENNEWICK, WA 99336

SOUTHRIDGE HIGH SCHOOL
3520 SOUTHRIDGE BOULEVARD
KENNEWICK, WA 99338

School District: KENNEWICK SCHOOL DISTRICT

County: BENTON

Sampling and Testing Information

School Name	Sampling Date	Date Test Results Received	Sampling and Testing Provider
CANYON VIEW ELEMENTARY	1/28/2026	3/3/2026	<input checked="" type="checkbox"/> DOH (for sampling and testing) <input type="checkbox"/> Other: [Click here to enter sampling and testing provider name(s)]
CASCADE ELEMENTARY SCHOOL	1/7/2026	2/11/2026	<input checked="" type="checkbox"/> DOH (for sampling and testing) <input type="checkbox"/> Other: [Click here to enter sampling and testing provider name(s)]
COTTONWOOD ELEMENTARY SCHOOL	12/3/2025	1/15/2026	<input checked="" type="checkbox"/> DOH (for sampling and testing) <input type="checkbox"/> Other: [Click here to enter sampling and testing provider name(s)]
EASTGATE ELEMENTARY SCHOOL	10/01/2025	11/07/25	<input checked="" type="checkbox"/> DOH (for sampling and testing) <input type="checkbox"/> Other: [Click here to enter sampling and testing provider name(s)]
EDISON ELEMENTARY SCHOOL	3/04/26	4/08/26	<input checked="" type="checkbox"/> DOH (for sampling and testing) <input type="checkbox"/> Other: [Click here to enter sampling and testing provider name(s)]

HAWTHORNE ELEMENTARY	10/29/25	12/05/25	<input checked="" type="checkbox"/> DOH (for sampling and testing) <input type="checkbox"/> Other: [Click here to enter sampling and testing provider name(s)]
HIGHLANDS MIDDLE SCHOOL	10/8/25	11/21/25	<input checked="" type="checkbox"/> DOH (for sampling and testing) <input type="checkbox"/> Other: [Click here to enter sampling and testing provider name(s)]
HORSE HEAVEN HILLS MIDDLE SCHOOL	12/10/25 12/11/25	1/21/26	<input checked="" type="checkbox"/> DOH (for sampling and testing) <input type="checkbox"/> Other: [Click here to enter sampling and testing provider name(s)]
KAMIAKIN HIGH SCHOOL	2/28/26	4/08/26	<input checked="" type="checkbox"/> DOH (for sampling and testing) <input type="checkbox"/> Other: [Click here to enter sampling and testing provider name(s)]
LEGACY HIGH SCHOOL	10/22/25	11/21/25	<input checked="" type="checkbox"/> DOH (for sampling and testing) <input type="checkbox"/> Other: [Click here to enter sampling and testing provider name(s)]
LINCOLN ELEMENTARY SCHOOL	1/21/26	3/03/26	<input checked="" type="checkbox"/> DOH (for sampling and testing) <input type="checkbox"/> Other: [Click here to enter sampling and testing provider name(s)]
PHOENIX HIGH SCHOOL	10/22/25	11/21/25	<input checked="" type="checkbox"/> DOH (for sampling and testing) <input type="checkbox"/> Other: [Click here to enter sampling and testing provider name(s)]
SOUTHGATE ELEMENTARY SCHOOL	11/19/25	12/31/25	<input checked="" type="checkbox"/> DOH (for sampling and testing) <input type="checkbox"/> Other: [Click here to enter sampling and testing provider name(s)]
SOUTHRIDGE HIGH SCHOOL	1/31/26 2/04/26	4/01/26	<input checked="" type="checkbox"/> DOH (for sampling and testing) <input type="checkbox"/> Other: [Click here to enter sampling and testing provider name(s)]
SUNSET VIEW ELEMENTARY SCHOOL	11/05/25	12/05/25	<input checked="" type="checkbox"/> DOH (for sampling and testing) <input type="checkbox"/> Other: [Click here to enter sampling and testing provider name(s)]
TRI-TECH SKILLS CENTER	2/11/26	3/19/26	<input checked="" type="checkbox"/> DOH (for sampling and testing)

			<input type="checkbox"/> Other: [Click here to enter sampling and testing provider name(s)]
VISTA ELEMENTARY SCHOOL	2/18/26	3/19/26	<input checked="" type="checkbox"/> DOH (for sampling and testing) <input type="checkbox"/> Other: [Click here to enter sampling and testing provider name(s)]
WASHINGTON ELEMENTARY SCHOOL	3/11/26	4/08/26	<input checked="" type="checkbox"/> DOH (for sampling and testing) <input type="checkbox"/> Other: [Click here to enter sampling and testing provider name(s)]

Testing Requirements

[RCW 28A.210.410](#) and [RCW 43.70.830](#) require all drinking water outlets in public schools built, or with all plumbing replaced, before 2016 be tested for lead at least once between July 1, 2014, and June 30, 2026. Retesting shall occur at least once every five years thereafter. Drinking water sampling and testing must be done in partnership with DOH or contracted through an [accredited lab](#).

Action Plan Requirements

If test results reveal elevated lead levels above 5 parts per billion (ppb) at any outlet used for drinking or cooking, an action plan must be developed. If your school has an existing action plan, you have the option of updating the existing plan to meet the following requirements instead of creating a new one.

Per [RCW 28A.210.410](#), a school’s action plan must meet the following requirements:

- The action plan shall be developed in consultation with DOH or your local health jurisdiction and in accordance with [DOH’s technical guidance](#).
- Consult with the Office of the Superintendent of Public Instruction (OSPI) when seeking funding for remediation activities. The OSPI [Lead in Water Remediation Grant](#) is a potential source of funding.
- Before the action plan is officially adopted, it must be shared publicly with opportunity for public comment.
- For testing that occurred after July 25, 2021, the deadline for adopting the action plan is six months after receiving elevated lead test results.
- The action plan must include:
 - 1) **Mitigation measures** implemented since receiving elevated lead test results.
 - 2) A schedule of **remediation activities** that adhere to the [technical guidance](#). The schedule may be based on the availability of state or federal funding for remediation activities.
 - 3) A plan for **post-remediation sampling and testing** to confirm remediation activities have reduced lead concentrations at drinking water outlets to 5 or fewer ppb.

Action Plan

Mitigation Measures

Mitigation measures are immediate (temporary or permanent) actions, such as shutting off an outlet or marking as “hand wash only,” to stop access to drinking water with elevated lead concentrations. Outlets with lead concentrations exceeding 15 ppb must be shut off immediately upon receiving test results in accordance with the [technical guidance](#).

KENNEWICK SCHOOL DISTRICT NO. 17 has identified eleven (11) drinking water outlets with elevated lead levels requiring mitigation. Upon receipt of the test results, District maintenance personnel were promptly notified, and the affected fixtures were removed from service the following day prior to the start of school. The majority of fixtures with readings exceeding 15 ppb were identified as units with little to no regular use. Replacement fixtures and components were subsequently identified and ordered by District maintenance staff, and installation was completed immediately upon receipt.

Mitigation measures have been implemented as follows:

	Sample Collection Date	Sample ID	School Name Building Name	Fixture Information	Lead Test Result (ppb)	Mitigation Measure (Indicate temporary or permanent)	Date Implemented
1)	1/28/2026	27224	CANYON VIEW ES PORTABLE P3 P3B	FOUNTAIN TAP COMBO FIXTURE 1 of 1 WATER FOUNTAIN, LEFT	26	Building used for storage. Fixture removed and capped. WO 15476 <input type="checkbox"/> temporary <input checked="" type="checkbox"/> permanent	3/4/2026
2)	12/03/2025	372457	COTTONWOOD ES MAIN BUILDING KITCHEN	SINK-MULTI- COMPARTMENT FIXTURE 1 of 3 TAP, LEFT	17	Restricting use sign posted/stating "Hand Wash Only". Posting will remain until fixture is retested and achieves compliant levels. WO 13680 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	4/1/2026
3)	12/10/2025 12/11/2025	372858	HORSE HEAVEN HILLS MS MAIN BUILDING RM 604	FOUNTAIN/TAP COMBO FIXTURE 1 of 1 TAP, LEFT	17	Restricting use sign posted/stating "Hand Wash Only". Posting will remain until fixture is retested and achieves compliant levels. WO 13682 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	2/1/2026

4)	2/08/2026	423854	KAMIAKIN HS 100 BUILDING KITCHEN	POT FILLER FIXTURE 2 of 3 SPRAYER, CENTER	20	Removed from service. Researching replacement. WO 15477 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Completed 4/9/2026
5)	1/31/2026 2/04/2026	27271	SOUTHRIDGE HS MAIN BUILDING KITCHEN	POT FILLER FIXTURE 4 of 4 TAP, CENTER	74	Removed from service. Researching replacement. WO 15098 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Completed 4/2/2026
6)	1/31/2026 2/04/2026	27335	SOUTHRIDGE HS MAIN BUILDING C124 WORKROOM	SINK FIXTURE 1 of 1 TAP, CENTER	22	Restricting use sign posted/stating "Hand Wash Only". Posting will remain until fixture is retested and achieves compliant levels. WO 15099 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Completed 4/2/2026
7)	1/31/2026 2/04/2026	27334	SOUTHRIDGE HS MAIN BUILDING B209	SINK FIXTURE 2 of 2 TAP, CENTER	21	Restricting use sign posted/stating "Hand Wash Only". Posting will remain until fixture is retested and achieves compliant levels. WO 15100 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Completed 4/2/2026
8)	1/31/2026 2/04/2026	27321	SOUTHRIDGE HS MAIN BUILDING C109	SINK FIXTURE 6 of 6 TAP, CENTER	18	Restricting use sign posted/stating "Hand Wash Only". Posting will remain until fixture is retested and achieves compliant levels. WO 15101 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Completed 4/2/2026
9)	1/31/2026 2/04/2026	27332	SOUTHRIDGE HS MAIN BUILDING B209	SINK FIXTURE 1 of 2 TAP, CENTER	18	Restricting use sign posted/stating "Hand Wash Only". Posting will remain until fixture is retested and achieves compliant levels. WO 15102 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Completed 4/2/2026
10)	1/31/2026 2/04/2026	27337	SOUTHRIDGE HS MAIN BUILDING C125	SINK FIXTURE 2 of 2 TAP, LEFT	15	Restricting use sign posted/stating "Hand Wash Only". Posting will remain until fixture is retested and achieves compliant levels. WO 15103 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Completed 4/2/2026

11)	2/18/26	423698	VISTA ES MAIN BUILDING RM 3	FOUNTAIN TAP COMBO FIXTURE 1 of 1 TAP, LEFT	16	Restricting use sign posted/stating "Hand Wash Only". Posting will remain until fixture is retested and achieves compliant levels. WO 14822 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Completed 3/20/2026
-----	---------	--------	-----------------------------------	---	----	--	------------------------

Remediation Schedule

Remediation activities are short-term or permanent control measures to reduce lead concentrations in drinking water to 5 ppb or less. Per RCW 28A.210.410, outlets that have elevated lead levels (above 5 ppb) must be identified, remediated (if not permanently mitigated), and retested. Refer to the [technical guidance](#) for remediation options.

KENNEWICK SCHOOL DISTRICT NO. 17 has identified 27 drinking water outlets with elevated lead levels requiring remediation. Upon receipt of the test results, District maintenance personnel were promptly notified. Replacement fixtures and components were identified and ordered, and installation was completed immediately upon receipt.

Remediation activities have been or will be implemented as follows:

	Sample Collection Date	Sample ID	School Name Building Name	Fixture Information	Lead Test Result (ppb)	Remediation Activity	Planned or Completed Implementation Date
1)	12/03/2025	372457	COTTONWOOD ES MAIN BUILDING KITCHEN	SINK-MULTI-COMPARTMENT FIXTURE 1 of 3 TAP, LEFT	17	Fixture replaced. WO 13680 Restricting use sign posted/stating "Hand Wash Only". Posting will remain until fixture is retested and achieves compliant levels. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/1/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
2)	12/10/2025 12/11/2025	372858	HORSE HEAVEN HILLS MS MAIN BUILDING RM 604	FOUNTAIN/TAP COMBO FIXTURE 1 of 1 TAP, LEFT	17	Fixture replaced. WO 13682 Restricting use sign posted/stating "Hand Wash Only". Posting will remain until fixture is retested and achieves compliant levels. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 2/1/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026

3)	2/08/2026	423854	KAMIAKIN HS 100 BUILDING KITCHEN	POT FILLER FIXTURE 2 of 3 SPRAYER, CENTER	20	Removed from service. Researching replacement. WO 15477. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Planned NLT 6/1/2026
4)	1/31/2026 2/04/2026	27271	SOUTHRIDGE HS MAIN BUILDING KITCHEN	POT FILLER FIXTURE 4 of 4 TAP, CENTER	74	Removed from service. Researching replacement. WO 15098. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Planned NLT 6/1/2026
5)	1/31/2026 2/04/2026	27335	SOUTHRIDGE HS MAIN BUILDING C124 WORKROOM	SINK FIXTURE 1 of 1 TAP, CENTER	22	Fixture replaced. WO 15099 Restricting use sign posted/stating "Hand Wash Only". Posting will remain until fixture is retested and achieves compliant levels. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/7/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
6)	1/31/2026 2/04/2026	27334	SOUTHRIDGE HS MAIN BUILDING B209	SINK FIXTURE 2 of 2 TAP, CENTER	21	Fixture replaced. WO 15100 Restricting use sign posted/stating "Hand Wash Only". Posting will remain until fixture is retested and achieves compliant levels. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/10/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
7)	1/31/2026 2/04/2026	27321	SOUTHRIDGE HS MAIN BUILDING C109	SINK FIXTURE 6 of 6 TAP, CENTER	18	Fixture replaced. WO 15101 Restricting use sign posted/stating "Hand Wash Only". Posting will remain until fixture is retested and achieves compliant levels. Sampling	Fixture Replaced 4/8/2026 Sampling is scheduled for

						is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	5/13/2026 and 5/19/2026
8)	1/31/2026 2/04/2026	27332	SOUTHRIDGE HS MAIN BUILDING B209	SINK FIXTURE 1 of 2 TAP, CENTER	18	Fixture replaced. WO 15102 Restricting use sign posted/stating "Hand Wash Only". Posting will remain until fixture is retested and achieves compliant levels. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/10/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
9)	1/31/2026 2/04/2026	27337	SOUTHRIDGE HS MAIN BUILDING C125	SINK FIXTURE 2 of 2 TAP, LEFT	15	Fixture replaced. WO 15103 Restricting use sign posted/stating "Hand Wash Only". Posting will remain until fixture is retested and achieves compliant levels. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/7/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
10)	2/18/26	423698	VISTA ES MAIN BUILDING RM 3	FOUNTAIN TAP COMBO FIXTURE 1 of 1 TAP, LEFT	16	Fixture replaced. WO 14822 Restricting use sign posted/stating "Hand Wash Only". Posting will remain until fixture is retested and achieves compliant levels. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 3/20/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
11)	1/28/2026	27222	CANYON VIEW ES PORTABLE P3 P3B	FOUNTAIN TAP COMBO FIXTURE 1 of 1 TAP, CENTER	11	Building used for storage. Fixture removed and capped. WO 15478 <input type="checkbox"/> temporary <input checked="" type="checkbox"/> permanent	Completed 3/04/2026
12)	1/07/2026	372696	CASCADE ES	FOUNTAIN TAP COMBO	10	Fixture replaced. WO 14035	Fixture Replaced

	1/08/2026		MAIN BUILDING RM 9	FIXTURE 1 of 1 TAP, LEFT		New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	3/31/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
13)	1/07/2026 1/08/2026	372660	CASCADE ES MAIN BUILDING RM 18	FOUNTAIN TAP COMBO FIXTURE 1 of 1 TAP, LEFT	7	Fixture replaced. WO 14036. New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 3/31/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
14)	1/07/2026 1/08/2026	372697	CASCADE ES MAIN BUILDING RM 3	FOUNTAIN TAP COMBO FIXTURE 1 of 1 TAP, RIGHT	6	Fixture replaced. WO 14037 New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/1/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
15)	1/07/2026 1/08/2026	372863	CASCADE ES MAIN BUILDING KITCHEN	SINK-MULTI-COMPARTMENT FIXTURE 2 of 3 TAP, CENTER	6	Fixture replaced. WO 14038 New fixture is undergoing regular conditioning and is scheduled for retesting. <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/28/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
16)	12/03/2025	372515	COTTONWOOD ES MAIN BUILDING KITCHEN	SINK-MULTI-COMPARTMENT FIXTURE 2 of 3 TAP, CENTER	11	Fixture replaced. WO 13527 New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/1/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026

17)	12/03/2025	372519	COTTONWOOD ES MAIN BUILDING KITCHEN	SINK FIXTURE 3 of 3 SPRAYER, CENTER	7	Fixture replaced. WO 13681 New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/01/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
18)	3/04/2026	423884	EDISON ES MAIN BUILDING RM 2	FOUNTAIN TAP COMBO FIXTURE 1 of 1 TAP, CENTER	6	Fixture replaced. WO 15512 New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/22/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
19)	10/08/2025	372388	HIGHLANDS MS MAIN BUILDING RM 23	SINK FIXTURE 1 of 1 TAP, CENTER	9	New aerator was installed and fixture flushed. WO 13690 Fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Installed 4/14/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
20)	10/08/2025	372382	HIGHLANDS MS MAIN BUILDING KITCHEN	SINK-MULTI-COMPARTMENT FIXTURE 2 of 3 TAP, CENTER	7	Fixture replaced. WO 13691 New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/21/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
21)	12/10/2025 12/11/2025	372880	HORSE HEAVEN HILLS MS MAIN BUILDING RM 708	FOUNTAIN/TAP COMBO FIXTURE 1 of 1 TAP, LEFT	11	Fixture replaced. WO 13685 New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026	Fixture Replaced 4/16/2026 Sampling is scheduled for

						<input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	5/13/2026 and 5/19/2026
22)	12/10/2025 12/11/2025	372827	HORSE HEAVEN HILLS MS MAIN BUILDING RM 601	FOUNTAIN/TAP COMBO FIXTURE 1 of 1 WATER FOUNTAIN, RIGHT	7	Fixture replaced. WO 13686 New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/16/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
23)	12/10/2025 12/11/2025	372834	HORSE HEAVEN HILLS MS MAIN BUILDING RM 301	FOUNTAIN/TAP COMBO FIXTURE 1 of 1 TAP, LEFT	7	Fixture replaced. WO 13688 New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/16/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
24)	12/10/2025 12/11/2025	372864	HORSE HEAVEN HILLS MS MAIN BUILDING RM 703	FOUNTAIN/TAP COMBO FIXTURE 1 of 1 TAP, LEFT	6	Fixture replaced. WO 13689 New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/16/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
25)	2/8/2026	423841	KAMIAKIN HS 200 BUILDING AUDITORIUM/ CONCESSION	SINK FIXTURE 1 of 1 TAP, CENTER	10	Fixture replaced. WO 15479 New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/21/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
26)	2/8/2026	423903	KAMIAKIN HS TRACK RESTROOM	FOUNTAIN W/ BOTTLE FILLER FIXTURE 1 of 1	10	In-line water filter installed. WO 15480	Installed 4/21/2026

			OUTSIDE FOUNTAIN/ BOTTLE FILLER	WATER BOTTLE FILLER, CENTER		New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Sampling is scheduled for 5/13/2026 and 5/19/2026
27)	2/8/2026	423852	KAMIAKIN HS BUILDING 100 KITCHEN	SINK-MULTI- COMPARTMENT FIXTURE 1 of 3 SPRAYER, CENTER	6	Removed from service. Researching replacement. WO 15481 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Planned NLT 6/1/2026
28)	11/19/2025	372484	SOUTHGATE ES MAIN BUILDING RM 23	FOUNTAIN/TAP COMBO FIXTURE 1 of 1 TAP, LEFT	6	Fixture replaced. WO 13693 New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/01/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
29)	1/31/2026 2/04/2026	27318	SOUTHRIDGE HS MAIN BUILDING HEALTH RM	SINK FIXTURE 1 of 1 TAP, CENTER	13	Fixture replaced. WO 15104 New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/06/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
30)	1/31/2026 2/04/2026	27306	SOUTHRIDGE HS MAIN BUILDING D109	SINK FIXTURE 2 of 3 TAP, CENTER	11	Fixture replaced. WO 15105 New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/08/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
31)	1/31/2026 2/04/2026	27308	SOUTHRIDGE HS MAIN BUILDING D109	SINK FIXTURE 3 of 3 TAP, CENTER	10	Aerator cleaned and fixture flushed. WO 15106	Cleaning Completed 4/08/2026

						Fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Sampling is scheduled for 5/13/2026 and 5/19/2026
32)	1/31/2026 2/04/2026	27345	SOUTHRIDGE HS MAIN BUILDING D224 WORKROOM	SINK FIXTURE 1 of 2 TAP, CENTER	10	Fixture replaced. WO 15107 New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/13/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
33)	1/31/2026 2/04/2026	27378	SOUTHRIDGE HS MAIN BUILDING D209 WORKROOM	SINK FIXTURE 1 of 1 TAP, CENTER	10	Fixture replaced. WO 15108 New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/13/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
34)	1/31/2026 2/04/2026	27292	SOUTHRIDGE HS MAIN BUILDING B124	SINK FIXTURE 8 of 9 TAP, CENTER	6	Fixture replaced. WO15109 New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/07/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
35)	1/31/2026 2/04/2026	27309	SOUTHRIDGE HS MAIN BUILDING C111	SINK FIXTURE 2 of 2 TAP, CENTER	6	Aerator and water lines cleaned. WO 15110 Fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Cleaning Completed 4/07/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026

36)	1/31/2026 2/04/2026	27313	SOUTHRIDGE HS MAIN BUILDING C109	SINK FIXTURE 2 of 6 TAP, CENTER	6	Fixture replaced. WO 15111 New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/08/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026
37)	1/31/2026 2/04/2026	27364	SOUTHRIDGE HS MAIN BUILDING C210	SINK FIXTURE 1 of 1 TAP, CENTER	6	Fixture replaced. WO 15112 New fixture is undergoing regular conditioning and is scheduled for retesting. Sampling is scheduled for 5/13/2026 and 5/19/2026 <input checked="" type="checkbox"/> temporary <input type="checkbox"/> permanent	Fixture Replaced 4/10/2026 Sampling is scheduled for 5/13/2026 and 5/19/2026

Post-Remediation Testing

School Name	Completed Post-Remediation Testing	Planned Post-Remediation Testing
SOUTHRIDGE HIGH SCHOOL	<p>[Enter # of outlets here] outlets have been sampled and retested by:</p> <p><input type="checkbox"/> DOH <input type="checkbox"/> a contractor</p> <p>Sampling date: [Click here to enter date]</p>	<p>Fifteen (15) outlets will be sampled and retested by:</p> <p><input checked="" type="checkbox"/> DOH <input type="checkbox"/> a contractor <input type="checkbox"/> TBD</p> <p>Sampling is scheduled for 5/13/2026 5/19/2026</p>
VISTA ELEMENTARY SCHOOL	<p>[Enter # of outlets here] outlets have been sampled and retested by:</p> <p><input type="checkbox"/> DOH <input type="checkbox"/> a contractor</p> <p>Sampling date: [Click here to enter date]</p>	<p>One (1) outlets will be sampled and retested by:</p> <p><input checked="" type="checkbox"/> DOH <input type="checkbox"/> a contractor <input type="checkbox"/> TBD</p> <p>Sampling is scheduled for: 5/13/2026 5/19/2026</p>
CASCADE ELEMENTARY SCHOOL	<p>[Enter # of outlets here] outlets have been sampled and retested by:</p> <p><input type="checkbox"/> DOH <input type="checkbox"/> a contractor</p> <p>Sampling date: [Click here to enter date]</p>	<p>Four (4) outlets will be sampled and retested by:</p> <p><input checked="" type="checkbox"/> DOH <input type="checkbox"/> a contractor <input type="checkbox"/> TBD</p> <p>Sampling is scheduled for: 5/13/2026 5/19/2026</p>
SOUTHGATE ELEMENTARY SCHOOL	<p>[Enter # of outlets here] outlets have been sampled and retested by:</p> <p><input type="checkbox"/> DOH <input type="checkbox"/> a contractor</p> <p>Sampling date: [Click here to enter date]</p>	<p>One (1) outlets will be sampled and retested by:</p> <p><input checked="" type="checkbox"/> DOH <input type="checkbox"/> a contractor <input type="checkbox"/> TBD</p> <p>Sampling is scheduled for: 5/13/2026 5/19/2026</p>
HIGHLANDS MIDDLE SCHOOL	<p>[Enter # of outlets here] outlets have been sampled and retested by:</p>	<p>Two (2) outlets will be sampled and retested by:</p>

	<input type="checkbox"/> DOH <input type="checkbox"/> a contractor Sampling date: [Click here to enter date]	<input checked="" type="checkbox"/> DOH <input type="checkbox"/> a contractor <input type="checkbox"/> TBD Sampling is scheduled for: 5/13/2026 5/19/2026
HORSE HEAVEN HILLS MIDDLE SCHOOL	[Enter # of outlets here] outlets have been sampled and retested by: <input type="checkbox"/> DOH <input type="checkbox"/> a contractor Sampling date: [Click here to enter date]	Five (5) outlets will be sampled and retested by: <input checked="" type="checkbox"/> DOH <input type="checkbox"/> a contractor <input type="checkbox"/> TBD Sampling is scheduled for 5/13/2026 5/19/2026
COTTONWOOD ELEMENTARY SCHOOL	[Enter # of outlets here] outlets have been sampled and retested by: <input type="checkbox"/> DOH <input type="checkbox"/> a contractor Sampling date: [Click here to enter date]	Three (3) outlets will be sampled and retested by: <input checked="" type="checkbox"/> DOH <input type="checkbox"/> a contractor <input type="checkbox"/> TBD Sampling is scheduled for 5/13/2026 5/19/2026
CANYON VIEW ELEMENTARY SCHOOL	[Enter # of outlets here] outlets have been sampled and retested by: <input type="checkbox"/> DOH <input type="checkbox"/> a contractor Sampling date: [Click here to enter date]	Two (2) outlets will be sampled and retested by: <input checked="" type="checkbox"/> DOH <input type="checkbox"/> a contractor <input type="checkbox"/> TBD Sampling is scheduled for 5/13/2026 5/19/2026
EDISON ELEMENTARY SCHOOL	[Enter # of outlets here] outlets have been sampled and retested by: <input type="checkbox"/> DOH <input type="checkbox"/> a contractor Sampling date: [Click here to enter date]	One (1) outlets will be sampled and retested by: <input checked="" type="checkbox"/> DOH <input type="checkbox"/> a contractor <input type="checkbox"/> TBD Sampling is scheduled for: 5/13/2026 5/19/2026

KAMIAKIN HIGH SCHOOL

[Enter # of outlets here] outlets **have been** sampled and retested by:

- DOH
- a contractor

Sampling date: [Click here to enter date]

Four (4) outlets **will be** sampled and retested by:

- DOH
- a contractor
- TBD

Sampling is scheduled for: 5/13/2026
5/19/2026

Communication Plan

KENNEWICK SCHOOL DISTRICT will communicate information about the plan for remedial action to reduce lead concentrations in drinking water through its website (www.ksd.org) in August of each year as part of the District’s annual notifications. This information will be communicated annually until post-remediation retesting does not detect an elevated lead level (above 5 ppb) at any drinking water outlet.

Contact Information

The following person(s) is the main point of contact for more information related to this action plan.

Name: RYAN JONES

Role: CAPITAL PROJECTS MANAGER

Email: ryan.jones@ksd.org

Phone: 509.222.6810

Preferred contact method: Email Phone