

CONSTRUCTION MANAGER AS ADVISOR'S
MONTHLY PROJECT UPDATE
AUGUST 2023

TO: DADE COUNTY BOARD OF COMMISSIONERS
 71 CASE AVENUE
 TRENTON, GA 30752

PROJECT: DADE COUNTY HISTORIC COURTHOUSE RENOVATION

DATE: 6 SEPT 2023

TABLE OF CONTENTS

Budget Status	3
Construction Schedule	3
Open Items	3
Contract Status	3



BUDGET STATUS

Masonry RFP 2023-17 responses are due on 9/29/2023

Concrete RFP 2023-18 responses are due on 9/29/2023

CONSTRUCTION SCHEDULE

Framing and drywall work is ongoing.

In-wall electrical rough-in is continuing.

Additional courtroom ceiling tiles are being produced. Delivery date TBD.

Exterior drain line work is pending availability of crew.

SIGNIFICANT OPEN ITEMS

CONTRACT STATUS

Upcoming RFPs for issuance include the following scopes of work:

- Doors and hardware – A hardware vendor has been engaged to assist in RFP selections to ensure that appropriate hardware is specified