

Construction Print

DWO# GP831D02224


Project# 11047465

JETS Reference # 634024

Address: 3590 Lavista Rd
Engineer: Kylla Pinnock
Engineer Phone: 470-514-9238
Meter Needed: yes
Number of Services: 1
Source (If Needed UG): N/A

Flaggers Needed: No
Outage Needed: Yes
NJUNS: N/A
Locates: 250523-001374
Effective Date: 05/29/2025 07:00
Expiration Date: 06/28/2025

Substation Name: Lawrenceville Hwy
Circuit#: L0872-DGC
EWP: AR8117
Operating Voltage: 20kV
References: T275057
Site Customer Name: Tyler Mathewson
Site Customer Phone: 678-622-0683



Location 1 – T29239

INSTALL:

- 3- 167KVA 277/480 WYE OH XFMR BANK
- 30' OF 4/0QA TO WL2

REMOVE:

- 3-100KVA 277/480 WYE OH XFMR BANK

Location 2 – Hydrovac

INSTALL:

- 35' POLE
- DOWN GUY
- 50' OF 4/0QA TO WL3

Location 3 - Hydrovac

INSTALL:

- 35' POLE
- 1 SIDEWALK GUY
- TRENCH 60' TO WL4
- 60' OF 4/0UQA TO WL4
- 3" RISER SHIELD

Location 4- Meterbase

Install:

- 400A 277/480 METER

