MONROVIA
UNIFIED SCHOOL DISTRICT

Measure MM & Facilities Update

November 18, 2026

Measure MM Update

- **Plymouth ES and Wild Rose SCA**
  - Fire Alarm bidding in process
    - Contracts to Board forthcoming
      - Bids are below architect estimates
    - Inspector contracts forthcoming
  - DSA Submissions upcoming for both projects - still targeting summer 2027 work
  - Wild Rose Playground Relocation
    - Playground designs in review
- **Clifton MS**
  - Planning Ongoing
    - Scope discussions
    - Fire Alarm DSA submitted- Spring 2027 installation

Measure MM Update



- **Monroe, Mayflower, Canyon Early Learning Center**
  - Bells Clocks/PA planning in process
- **Bradoaks Bells/Clocks and Interior LED Lighting Upgrade**
- **Wild Rose ES**
  - The mandatory job walk for bidding contractors for the Wild Rose Fire Alarm Replacement took place on Wednesday, November 4th, with six contractors in attendance. We expect to receive a minimum of four competitive bids.
  - The District currently has fire watch in place and will continue until the new fire alarm system is fully installed.

Questions?